

Take over / hand over - record

Date: 24. - 27.06.2024

NETZSCH
TAURUS INSTRUMENTS

Döbereinerstraße 21
99427 Weimar

Employer:

PfB GmbH & Co. Prüfzentrum für Bauelemente KG
Lackermannweg 24
D-83071 Stephanskirchen
+49 (0) 8036 6749470

Device:

TDW4240

Serial no.:

Re-installed in 2020

Accompanied persons

Mr. Cornelius Würfel (PfB)
Mr. Daniel Müller (PfB)
Mr. Khaled Arab (NTA)
Mr. Kiran Chukka (NTA)

Accomplished workings

- Full inspection of all measurement related systems (Chillers, Mechanics, Electronics)
- Existing power supply is damaged. Changed with the new Power supply.
- Airflow velocity sensors are tested by comparing the measurements with the measurements made by Testo anemometer.
- Thermocouples are tested using a thermocouple calibrator.
- Start of the velocity check, first calibration measurement using 20mm Door 20/0 DegC.

Unfinished workings

- The rest all calibration measurements (60mm door, 20 & 60mm windows) will be carried out via TeamViewer from Weimar.

Notice

- Noticed a slight offset (1.5 DegC) in the cold side during the calibration of Doors.
- 20mm Door calibration panel was installed by the customer at 40mm distance form Warm side.

Training date	Calibration date
	27.06.2024

We confirm the work carried out and the required material.

The works were carried out to our satisfaction.

27th June 2024

Date

Signature of employer

Signature of service employee